



2015/2016 HOME IMPROVEMENT PROGRAMME - POSITION AS AT 31st DECEMBER 2015

Please note that this is only an indicative programme. All the schemes listed require a full survey to establish actual work requirements and properties to be included.

| | ESTATE | | Start Date | Contract period (weeks) | Completion Date | Percentage Complete |
|--|--|---------------------|------------|-------------------------|-----------------|---------------------|
| | Barnett Court | All work | 22/06/2015 | 26 | 21/12/2015 | 100% |
| | Broadfield, heady hill, heap bridge, heywood centrall, lindum court, pothall | Windows & Doors | 30/03/2015 | 32 | 09/11/2015 | 100% |
| | Bellshill, cheapside | Windows & Doors | 10/08/2015 | 32 | 21/03/2016 | 75% |
| | Castleton North smi, Fieldway, Chisholm Court, langley, rhodes, wood st, alkrington | Windows & Doors | 01/04/2015 | 29 | 21/10/2015 | 100% |
| | Rathbone St, bishop st, channing st, deeplish | Windows & Doors | 22/06/2015 | 18 | 26/10/2015 | 100% |
| | Jack McCann, mayfield, meadway, milkstone road, pennine view, falinge mews, syke, birch view | Windows & Doors | 15/06/2015 | 19 | 26/10/2015 | 100% |
| | Angel Meadows, BOTM, heywood central, lindum court | Kitchen & Bathrooms | 13/07/2015 | 10 | 21/09/2015 | 100% |
| | Dicken Green, filedway, stoneyvale court, chesham, chisholm court, castleton north | Kitchen & Bathrooms | 13/04/2015 | 50 | 28/03/2016 | 51% |
| | Ashbrook Hey Lane, calderbrook, rathbone st, shore, stansfield | Kitchen & Bathrooms | 13/04/2015 | 44 | 15/02/2016 | 80% |

| | | | | | |
|---|-----------------------------|------------|----|------------|------|
| Channing St, freehold, hamer, jack mccann, waithlands | Kitchen & Bathrooms | 15/05/2015 | 45 | 25/03/2016 | 100% |
| Falinge Mews, lower falinge, mansfield road, syke | Kitchen & Bathrooms | 29/06/2015 | 11 | 14/09/2015 | 100% |
| Various Estates - All areas (Lab) | Boilers & Distribution | 13/04/2015 | 30 | 09/11/2015 | 100% |
| Various Estates - All areas | Electrical | 17/08/2015 | 30 | 14/03/2016 | 100% |
| Olive Standring | All work | 01/06/2015 | 25 | 23/11/2015 | 100% |
| Barley Hall Estate, bury st, hardfiled st, hopwood, isherwood court, plum mill | kitchen & Bathrooms | 04/08/2014 | 48 | 06/07/2015 | 100% |
| Alkington, hollin, langley, lonsdale | kitchen & Bathrooms | 01/09/2014 | 35 | 04/05/2015 | 100% |
| Rhodes | kitchen & Bathrooms | 01/09/2014 | 33 | 20/04/2015 | 100% |
| Bramhall Close, firgrove, holt, saxon, sheriff st, st anns, the cray, west view, weston st, smallbridge | Windows & Doors | 12/01/2015 | 21 | 08/06/2015 | 100% |
| Sheriff Street, shore | Externals & Communal Areas | 02/02/2015 | 17 | 01/06/2015 | 100% |
| Bellshill, bishop st, hamer, cutgate | Externals | 13/04/2015 | 45 | 22/02/2016 | 79% |
| Wood St & Langley smi | Externals | 10/11/2014 | 30 | 08/06/2015 | 100% |
| BOTM, pothall, barley hall | Externals | 12/01/2015 | 36 | 21/09/2015 | 100% |
| Various Estates - Entrance Doors (phase 4) | Entrance Doors | 01/04/2015 | 43 | 27/01/2016 | 95% |
| Jack McCann | Lifts | 29/06/2015 | 10 | 07/09/2015 | 100% |
| Isherwood Close | All work | 11/05/2015 | 25 | 02/11/2015 | 100% |
| Ravendale Sheltered Warden - Saxon & Thistleyfields | Conversion | 16/02/2015 | 8 | 13/04/2015 | 100% |
| Chisholm Court | Mechanical & Electrical | 27/07/2015 | 20 | 14/12/2015 | 100% |
| Ryefields | Communal Mechanical & décor | 06/07/2015 | 21 | 30/11/2015 | 100% |
| 29 Rochdale Road | whole house | 06/04/2015 | 4 | 04/05/2015 | 100% |
| Bentgate | Windows & Doors | 01/04/2015 | 1 | 08/04/2015 | 100% |
| College Bank | Internal Fans (fans) | 07/04/2015 | 6 | 19/05/2015 | 100% |
| Hollin - sherbourne, glebe, nowel, etc | communal lighting | 09/03/2015 | 4 | 06/04/2015 | 100% |
| 119 Queens Drive | refurbishment | 07/04/2015 | 4 | 05/05/2015 | 100% |
| 22 Borrowdale | whole house | 27/07/2015 | 4 | 24/08/2015 | 100% |
| 2 - 12 Crown Road | re-build | 01/09/2015 | 20 | 19/01/2016 | 90% |

